

SolShare designers and installers

Pre-installation checklist

vB1

Prior to going to site to install and commission a system involving the SolShare, the installer must have the following information. This will be required to enable the installer to:

- Perform the installation, and/or
- Correctly fill out the Commissioning Notes page of the Installation Manual, and/or
- Successfully complete the steps in the Commissioning App

CHECKLIST

- The SLD/s for this project.
- A list of which tenancies are to be connected to the outputs of each SolShare, and which outputs (**L1-1**, **L2-5**, **L3-4**, etc.) of the SolShare these will correspond to.
- The address of the installation site.
- The DC solar system size (in kW).
- The AC inverter power rating (in kW).
- The inverter brand.
- The serial numbers of the SolShares to be installed (these can be found on the bottom right side of the SolShare boxes themselves once unpacked).
- Which operating mode (optimised, or optimised and even, or optimised and uneven) the SolShare will be operating on (and if relevant, the uneven allocations for each tenancy) .
- Your company's electrical license number.
- Your own certificate number for completing the training course (will be provided to you upon successful completion of the course on your course certificate).
- The inverter must be installed correctly and ready to commission itself before commissioning the SolShare.
- The SolShare must have a Wi-Fi network to connect to
- If possible, please inform Allume several days ahead of time about the anticipated time and day that you will be commissioning a SolShare. This will help us ensure appropriate support is available to you.